



# **Cavity & Cryomodule Fabrication Plans at Fermilab**

Tug Arkan

ILC Workshop, Snowmass

8/17/05



# Outline

- Goals
- Plans to Accomplish Goals
- Current Status of Work
- Overall Fabrication Strategy
- Conclusion


# FNAL ILC Goals

- Goals are established and prioritized by FNAL SRFSC
- FY05 goals shown on next slide
- The primary goal is to fabricate sufficient ILC cryomodules within a given period to populate the High Power Test Facility (HPTF)
- Another important goal is the establishment of a substantial R&D effort in cavity fabrication and processing which results a **repeatable method** of producing cavities which meet the desired accelerating gradient of  $\geq 35\text{MV/m}$


# **FY05 Goals Established by the FNAL SRFSC (*in support of ILC & HPTF*)**

- Design & build Horizontal Test Cryostat (or Chechia vessel)
- Create infrastructure to support 1<sup>st</sup> U.S. built cryomodule fabrication in FY07
- Complete joint FNAL / ANL BCP facility
- Begin 1.3 GHz cavity industrialization efforts


# SM Fabrication and Testing: General Organization




# SM Fabrication General Organization



# ILC Cryomodule Assembly Organization




# Fabrication: Cavity Production Organization Chart






# Cavity Processing Organization Chart



# Horizontal Test Cryostat (Chechia)

- Required for high power testing of single, dressed cavities
- Design work will be completed in FY05
- Major components will be ordered early in FY06
- Planned to be operational in Spring 2006

1.3 GHz cavity installed




# Cryomodule Fabrication Plans

- A plan is being developed to assemble 1.3 GHz Elliptical cryomodules at Fermilab.
- Current plan involves two 1.3 GHz ( $\beta=1$ ) TTF III+ type cryomodules to be assembled in 2006 and 2007.
- High power RF and Beam testing of these cryomodules will be done on the Fermilab site in the proposed High power test facility (HPTF).
- MP9 building will be used to setup the infrastructure to assemble these cryomodules (CAF).
- There has been considerable discussion within ILC regarding the need for a 4<sup>th</sup> generation cryomodule.
  - Quadrupole package at the center
  - Quadrupole package as a separate unit
- Starting from FY08, next generation (Type IV) cryomodules will be assembled at Fermilab.


# Support Infrastructure for 1<sup>st</sup> U.S. Built Cryomodule

- A 3-D model of the TTF 1.3 GHZ Cryo3+ Vessel has been created.
- Preparation of “Americanized” drawings is in progress (consistent with a FY07 deliverable).
- Cavities for 1<sup>st</sup> cryomodule are being fabricated by KEK, AES and Accel



# Support Infrastructure for 1<sup>st</sup> U.S. Built Cryomodule: MP9 Cryomodule Assembly Facility (CAF) Development


## TESLA TEST FACILITY (HALL 3)



A facility layout based on DESY's Hall 3 facility is planned


# Support Infrastructure for 1<sup>st</sup> U.S. Built Cryomodule: MP9 Cryomodule Assembly Facility (CAF) Development

- Tevatron Separator Work at MP9 ends this Fall (~Nov. 2005)
- Building is sufficiently sized for small scale mass production rate quantities (1 per month)



# Cryomodule Assembly Plans in FY06 & FY07

- Assumptions for the assembly of two 1.3 GHz Elliptical cryomodules in FY06 & FY07: *(R&D production rate)*
  - SRF bare cavities are fabricated in industry. (Form/machine parts, electron beam welding)
  - Cavities are processed (tuned for field flatness, baked, chemical etched {BCP and/or electro-polished}, high pressure water rinsed and vertical dewar tested).
  - Cavities are outfitted with helium vessel and input power coupler and further dressed (tuner, magnetic shielding) for the horizontal dewar test.
  - It is assumed that these steps (processing & dressing) are carried out elsewhere (collaborating laboratories, universities).
  - After passing horizontal dewar test, the cavity with helium vessel and cold part of the input coupler is shipped sealed to the CAF.
  - The sealed cavities with cold input coupler are received at the CAF for incorporation into cryomodules. 8 dressed cavities are assembled into a string at CAF clean rooms. The cavity string is then assembled into cold mass. Cold mass is then inserted into vacuum vessel and the cryomodule assembly is complete.





# Work Flow at CAF

Receive dressed  
Cavities

Receive peripheral (vacuum  
vessel, cryogenic pipes, super-  
insulation etc.) Cryomodule Parts



Assemble  
dressed Cavities  
to form a String in  
the **Cavity String  
Assembly Area**  
(Clean Room)



Install String Assembly to  
Cold Mass in the **Cold Mass  
Assembly Area**







Install the String assembly with the cold mass into the Vacuum vessel in the **Vacuum Vessel Assembly** area

Ship completed cryomodules to **HPTF**

Cryomodule Testing at **HPTF**

pass

Cyomodule production is successful

fail

Send the Cryomodule back for repair

**Cavity Repair**

**Cryomodule Repair**  
(assumes one or more cavities must be replaced)

-Disassemble the module

-Disassemble the string in the Clean Room

-Install a new dressed cavity to the string



# MP9 Cryomodule Assembly Facility Development



12/7/2005



Beam Separator work at MP9 will be completed by the end of November 2005

## MP9 Building inside views



Floor space is being cleaned up and prepared for Cavity String Assembly Clean Rooms


# CAF Infrastructure Procurement Plans

## ■ FY05:

- Elliptical cavity string assembly clean rooms
- String Assembly & Transport Rail System
- 1.3 GHz elliptical cryomodules cold mass to string assembly fixture
- 1.3 GHz elliptical cryomodules cold mass to vacuum vessel assembly fixture

## ■ FY06:

- Elliptical cavities string assembly fixtures
- Clean room equipment
- Portable clean rooms
- Miscellaneous fixtures






# CAF Cavity String Assembly Clean Rooms

- We are working with a consultant. Specs were developed through discussions with DESY and feedbacks by the consultant.
- Contract has been awarded to Luwa USA Inc.
- **Design Phase**
  - Award Contract to Luwa (August 05)
  - Design Start Preparation meeting with Luwa at FNAL (September 05)
  - Preliminary & detailed engineering at Luwa (October 05)
  - FNAL lab wide design review (November 05)
  - Parts procurement at Luwa (February 06)
- **Construction Phase**
  - Clean the floor space at CAF (August 05)
  - Survey the floor space at CAF (September 05)
  - Procure cavity string assembly rail (October 05)
  - Install cavity string assembly rail at CAF (November 05)
  - Start Clean room construction at CAF by Luwa (December 05)
  - Complete Clean room construction (March 06)
- **Testing & Acceptance Phase**
  - Clean room testing preparation (March 06)
  - Conduct acceptance testing (March 06)

# Joint FNAL/ANL BCP Facility

- Design, construction, and test operation (using water) of FNAL system completed. System now at ANL and ready for installation in the newly constructed room inside Building 150.
- FNAL safety review of system completed. A complete ANL safety view will be conducted once the system is installed there.
- Design of 1.3 GHz etching jackets are under progress.
- Infrastructure tooling and fixturing development to support 1.3GHz cavity etching is underway.
- Facility is scheduled for completion and initial operations by February 06.



# Overall Fabrication Strategy

---

## ■ Infrastructure Development:

- Utilize as much existing engineering designs for fixturing, tooling, processes and procedures to establish facilities at Fermilab as quickly as possible
- Utilize existing facilities at collaborating institutions and laboratories

## ■ Cavity Development:

- Utilize available resources for cavities for first cryomodule (KEK, ACCEL, AES, DESY, et. al.)
- Work with laboratories and universities (JLab, SLAC, Cornell, ANL, DESY, etc.) to develop cavity fabrication and processing capability and to develop processes and new techniques

## ■ Coupler Development:

- Utilize available resources for couplers for first cryomodules (CPI)
- Develop new, simpler designs with cost reduction and manufacturability as prime goals

# Overall Fabrication Strategy (Cont.)

---

## ■ Cryomodule Development:

- ❑ The first U.S. built cryomodule will be of the TESLA Type III+ design
- ❑ The DESY supplied 8 cavities will be of the TESLA Type III+ design
- ❑ Type IV (ILC Prototype?) cryomodule development will proceed while the first two cryomodules are being assembled

## ■ Industrialization:

- ❑ Identify potential suppliers of cryomodule components and initiate discussions with them
- ❑ Conduct informational meetings or workshops with industry
- ❑ Establish R&D efforts with interested, “qualified” candidates (\$\$\$\$\$)
- ❑ Work with known component vendors to improve manufacturability and reduce costs



# Conclusions

---

- We are making very good progress on our FY05 goals
- Infrastructure development to support 1.3GHz cryomodule fabrication is well underway
- “Deliverables” to the ILC GDE:
  - Development of cavity processing that repeatably achieve 35MV/m accelerating gradient (tight-loop processing)
  - First U. S. cryomodule will be utilized for development of assembly techniques and infrastructure
  - Development of the next generation (Type IV) ILC Cryomodule
- A strategic approach for cryomodule production and testing that makes use of existing capabilities within the national laboratories and universities has been presented
- Industrialization is only beginning at this time. Initial efforts are with cavity manufacturing companies, both in the United States and in Europe