

Real Photon Collaboration Meeting

E-159, E-160, E-162

Photon Beam Overview

Goniometer


Photon Collimator C-37

Muon Spoiler Magnets

Electron Beam Dump Line

Status and Schedule



COHERENT BREMSSTRAHLUNG PHOTON BEAM LINE FOR E160



PHOTON COLLIMATOR
MUON SPOILERS
DUMP


DUMP DIPOLES

GOMOMETER





Goniometer



- Housing design modification to bring UV light to the diamond targets and view the targets complete
- Fabrication to commence in 1 to 2 weeks
- Vacuum flange design modification to change from Indium quick disconnect coupling to conflat flanges complete
 - Fabrication to commence in 1 to 2 weeks
- Target holder design modification to increase distance from e⁻beam centerline to Be-bar complete
 - Parts to be fabricated soon
- New collimating SEM design well underway, to be completed in January
 - Fabrication to follow
- Motor and cable checkout in progress





MODIFIED GONIOMETER HOUSING





F















Photon Collimator C-37

- **Collimator installed in Beam Switchyard**
 - **Has remote adjustment capability, but needs stepper motors**
- **Photon beam pin cushion monitor can be installed to front (x) jaws but downbeam (y) jaws are not readily accessible**
 - **If this concept is used, would have to mount y-monitor to x-jaws at one fixed gap**
- **Other possibility is to either find E-78 4 Quadrant pin cushion monitor or build a new one to existing design**






Photo No. 16 (M-1866-3)

Close-up view of internal pantograph module assemblies of the Hi-Z Collimator. Downstream head is welded in place. Jaws are open to about the mid-position in both the upbeam and the downbeam assemblies. This view is a good picture of the collimating affect of this device.

Possible Photon Collimator for
E-159, E-160, E-161

Device: High-Z Collimator C-0

Built in 1965 for BSY


Length: $32 X_0$, Copper

Power Absorption Capacity: 40kW for $5 > 3mm$
20kW for $5 < 3mm$

Aperture: Adjustable to 15cm total


Water Flow Rate: 10 gpm

BEAM →



E-15B PINCUSHION PHOTON BEAM MONITOR

BEAM



Vertical text on the right edge of the page, likely a page number or reference code.

Muon Spoiler Magnet(s)

- Magnet(s) to be installed downbeam of Photon Collimator C-37
 - Desired $\int Bdl \sim 5$ T-m
 - Have identified two dipoles to do the job
 - A 10DD90 (was B-42) with 2.92 inch gap
 $\int Bdl \sim 2.8$ T-m at $I_{ex} = 2000A$
 - A 4D60 (was 26D1) with 1.562 inch gap
 $\int Bdl \sim 1.97$ T-m at $I_{ex} = 500A$
 - A 4D60 (was 26D1) with 1.562 inch gap
 $\int Bdl \sim 2.36$ T-m at $I_{ex} = 700A$
- Gap would need to be increased to 2 inch
- Longitudinal space tight


Nov 72

MM 8/11/72 10D90 Modified (Shimmed Poles)

Magnet has been named EROS

$\int B \cdot dl$ vs I

W/M
4.0



$\int B \cdot dl$

10 X 10 TO 10 1/2 INCH 46 1320
KLUFFEL & ESSER AG

0.5

1.0

1.5

2.0

2.5

3.0

3.5

0

0

500

1000

1500

2000

2500

2800

I

Amps

Tesla-Meters
2.5-

4D60 C-Type 26D1B

8/3/81

SB₁₀₀ vs I

X=Y=0
BK 1793, p. 109

2.0

1.5

1.0

0.5

0

0 100 200 300 400 500 600 700 Amperes


Current

461510

SB₁₀₀

16-20 IN X 10 TO THE CENTIMETER IN X 20 CM
KUPFER & ESSER CO. MADE IN U.S.A.

DRAWN 2-1-94



Electron Beam Dump Line

- **4 Dipoles** were removed from Beam Switchyard
 - All are in Heavy Assembly Building ready for disassembly
 - Coils to be checked for radiation damage and soundness
 - Work order for these tasks was written, needs signature
- New Magnet Conductor on order, due at SLAC in the next week
- Coil Winding Fixture being readied
- Will wind as many coils as are required, allowing for acceptable existing coils and spares
- If green light is given soon, magnets with 3 coils per pole can be ready for installation by the end of summer 2002

Electron Beam Dump Line (continued)

- Magnet Vacuum Chambers will need to be modified (at least 2 of 4) to accommodate reduced deflection angle
 - Design just getting underway
- Magnet supports will need to be modified
 - Design not yet started
- Need two toroidal current monitors in front of beam dump
 - May have two in storage (tape-wound cores) from old beamline (B.L. 27) or may have to build two using existing design
- Beam Dump exists (60 to 100 kW capacity)
 - Need support frame design and fabrication

Status and Schedule

- Current Status as outlined above
- Schedule at least for FY01/02 driven by availability of Manpower and

Funding

- One mechanical engineer and two designers working on electron dump line
- One mechanical designer working on goniometer
- One electrical/electronics technician working on goniometer
- Shop manpower looks o.k for goniometer modifications
- Shop manpower also o.k for magnet coil work and magnet disassembly/assembly
- Funding???