LCLS: Injector and Sector-21 - Magnet Power Supply Commissioning Plan

#	Task	LCLS	PCD	Notes
-				
0	Initial condition: magnet power cables disconnected from PS		X	
1	Lock and tag	X	X	
1.1	Master circuit breakers to the PS in the rack(s) under test Other sources of hazards	X	X	Such as BE modulators vacuum
1.2	Other Sources of Hazarus	X	Х	Such as RF, modulators, vacuum
2	Inspection of the magnets	X	X	
2.1	Check tightness of magnet core ground connection		X	
2.2	Check tightness of magnet LCW connections	X		
2.3	Check for water leaks	X	X	If LCW is available
_				
3	Secure the area with caution tape PS racks back and front		X	
3.1	Magnets under test		X X	
0.2	magnets under test		^	
4	Remove magnet terminal covers	X		If this is the case
5	Check cable tags		X	
5.1	Check power cable tags - magnet side		X	
5.2	Check power cable tags - PS side Check klixon cable tags - magnet side		X	
5.3 5.4	Check klixon cable tags - magnet side Check klixon cable tags - PS side	+	X X	+
J. T	CCon minori cubic tago i i o diac	+	^	<u> </u>
6	Verify the magnet/PS are one circuit	X	х	With a low power PS: < 50 V, < 10 A
6.1	Connect a lab PS to the magnet power cables		x	One PS system at a time
6.2	Check DCCTs polarity indications on local control board		X	
6.3	Check cable polarity at magnet's terminals		X	
6.4	Check magnet polarity	X		
7	Charly timbinass of salely assumentians to magnet			
7	Check tightness of cable connections to magnet Power cables		X	
7.2	Klixon cables		X	
8	Put covers back on the magnets	X	X	
	Check proper grounding of magnet covers	X	X	If metallic covers are used
_				
9	Hi pot cables		X	Follow the EWP procedures for hi pot
9.1	Make sure magnet power cables are disconnected from their PS Hi pot Power cables		X X	One PS system at a time
9.3	Klixon cables		X	
9.4	Sign off PS system check list		X	
10	Install magnet stickers	X		
11	Complete PS system's cables connections	1	X	
11.1	Connect power cables to PS output terminals Reconnect klixon cable connector to EPSC		X	
11.2 11.3	Sign off PS system configuration control list	+	X X	+
11.0	Sign. on the dystom configuration control hat	+		<u> </u>
12	Energize PS			If all the PS in the rack have been checked
12.1	Remove locks and tags from circuit breakers to the PS	X	x	
12.2	Test PS system in the local mode		X	
13	Validate the ELPs		X	Follow the steps from the ELP
14	Check the ground fault detection			Follow procedures
14.1	Connect a 10-ohm 10-W resistor from PS + output to ground		X X	I ollow procedures
14.2	Turn the PS ON on local control mode	+	X	
14.3	Slowly increase the PS output voltage unitl PS trips on GND FLT		x	
15	Tune the PS system		X	Follow procedures for tuning the PS system
16	Test the PS system in remote mode	X	X	When SCP/EPICS becomes available
16.1	Verify that addressing is correct Verify voltage and current compliance	X	X	
16.2	Check that all readbacks are functional	X X	X X	
				•
16.4	Check klixon, water flow, GND FLT interlocks and display statuts	X	X	